G. R. S. IX-5]

Previous references.

LR-32-1890

1891
~~191~~.
(L.R.)

Later references.

File No. 102

Serial Nos. 21+24

GENERAL AND REVENUE SECRETARIAT.

Serial Nos. 21+24

Part B for January 1894

SUBJECT.

Repairs and Restoration of irrigation works during the half-year ending 30th September 1892.

W D 88—GPE—50,000—24-7-16

15504 (225)

1892 / 1182

MYSORE P. W. DEPARTMENT.

No.

From

The Chief Engineer,
of Mysore.

To The Chief Secretary
to Government

Dated Bangalore 1st May 1893

Despatched

Enclosure No.

Subject.

Submitting a memorandum on the expenditure incurred during the year 1892-93 for the restoration and repair of irrigation works during the half year ending 30th September 1892

Judl.
Imm
17/5

~~Acknowledge receipt.~~

Acknowledge
write to Chief Engr
15.6.93

(General Serial No. 31).

(26)

1893.

From The Executive Engineer
Bangalore Division

To The Chief Engineer
& Secretary

Dated Bangalore the 3rd Sep 93

Despatched

Received

Enclosures No. 1

General No. 2081
No. 260

With reference to correspondence ending with the Chief Engineer's Circular No. 2 of 1893 dated 20th ultimo, I have the honor to submit a return showing the results of the contracts entered into with various parties for the restoration and repairs of irrigation works during the half year ending 30th September 93.

I have the
Executive Engineer
Bangalore Div

No.

No 2067

Mysore Civil Department

Central Office

Bangalore 11th May 1893.

Copy forwarded to the Secretary to the Government for information & Government will be requested to grant a free pass to Mr. [redacted] proceeding to Mysore on 15th instant.

1893.

[redacted]

for Chief Engineer

& Secretary

C.M.G.

No 10208-16 dated 25-1-94
J.F. 1777-92

Proceedings of the Govt. of Mysore.

Read: 28

Memorandum No. 2067, dated 16th May 1893, from the Offg. Chief Engineer of Mysore, submitting with reference to para 2 of Govt. Pro: No. 16156-64 dated 22nd March last, a report from the Executive Engineer Bangalore Division on the results of the Contracts for irrigation works given to Local men during the half year ending 30th September 1892.

Order thereon. No. 10208-16
J.F. 1777-92
25.1.94

The above will be recorded. It is observed that

that in 7 out of 19 cases in which Contracts of irrigation works were given to local men interested in them, the progress made was on the whole, fair and that as to the rest, the work done was on the - satisfactory.

Chief Secretary

To,

The Chief Engineer in Mysore

" Dy Commrs of Districts.

1894.

GOVERNMENT OF MYSORE.

JUDICIAL.

PROCEEDINGS.

Dated 2nd January 1894.

No. 10208-16
J. F. 177-92.

Recording with certain remarks Memorandum dated 16th May 1893, from the Officiating Chief Engineer of Mysore, submitting a report on the results of the contracts entered into with raiyats for the repair and restoration of irrigation works during the half-year ending 30th September 1892.

Mysore Govt. C. Press, Bangalore.—18-1-94.—120.

Proceedings of the Government of His Highness the Maharaja of Mysore, (Judicial),—dated 2nd January 1894.

READ :—

Memorandum No. 2067, dated 16th May 1893, from the Officiating Chief Engineer in Mysore, submitting, with reference to para 2 of Government Proceedings No. 16156-64, dated 22nd March 1893, the following return from the Executive Engineer, Bangalore Division, showing the results of the contracts entered into with raiyats for the restoration and repair of irrigation works during the half-year ending 30th September 1892.

No.	Names of Works.	Name and residence of individual to whom work has been given out on contract.	Remarks.
1	Restoring Harakoppa Tank., R. No. 178, Closepet.	Chik Ramanja of Channapatna.	Not altogether satisfactory.
2	Restoring Sivapur Tank, R. No. 8, Dodballapur.	Shanbhog Hanumanta Rao and Patel Kondaiya.	Very little work has been done, partly owing to the tank having filled shortly after execution of contract bond. Management of work has not been satisfactory and notice of cancelment of contract was issued last month.
3	Extending the sluice channel of Ramannanakere.	Shanbhog Subbaiya.	Very unsatisfactory. Work should have been finished in September last as per terms of agreement, but I regret to say it has not yet been completed.
4	Constructing a dam across kodi nalla of Vadigenahalli Tank, R. No. 36, Devanhalli.	Dorasami Naidu of Devanhalli.	
5	Restoring the Hulikunte.	Shanbhog Naranappa and Patel Channabasavegauda.	Very unsatisfactory. Notice of cancelment of contract issued last month.
6	Restoring the Devarhosahalli Tank, R. No. 208, Nelamangala.	Hutchvirappa, Patel and Channalingegauda of Bidalur.	Notwithstanding tank breached shortly after the contractors took up the work, very little has been done and contract had to be cancelled.
7	Restoring the Bagalur Tank, R. No. 62, Devanhalli.	Venkatrayappa, Gartiganhalli, Bangalore.	Satisfactory progress has been made with this work. Tank is reported to be full.
8	Restoring the Kodagihalli Tank, R. No. 170, Bangalore.	Patels Nanjundagauda and Venkatramanappa.	Progress satisfactory. Work will shortly be completed.
9	Restoring the Solur Tank, R. No. 150, Magadi.	Narasimgauda, Patel.	Satisfactory. Work will shortly be completed.
10	Restoring the Gorenbele Tank, R. No. 40, Nelamangala.	Shanbhog Sheshagiriyappa and Patel Balegauda of Gorenhalli	Work progressing fairly.
11	Restoring the Bilankote-Hosahalli Tank, R. No. 160, Nelamangala.	Patel Bilappa and Doddegauda.	Progress satisfactory.
12	Restoring the Mutsandra Tank, R. No. 189, Hoskote.	Muninanjaiya and Ramasami of Mutsandra, raiyats.	Management of work unsatisfactory. Notice of cancelment of contract sent to contractor.
13	Restoring the Linganhalli Tank, R. No. 62, Dodballapur.	Channabasappa of Rajankunte, raiyat.	Unsatisfactory. Work only recently commenced, yet contractor is already delaying execution of work on the plea that rates are insufficient.

Proceedings of the Government of His Highness the Maharaja of Mysore, (Judicial),—dated 2nd January 1894.

No.	Names of Works.	Name and residence of individual to whom work has been given out on contract.	Remarks.
14	Repairing Aralmallige Tank, R. No. 241, Dodballapur.	Puttanna, Dodballapur, a raiyat.	Work nearly completed. Satisfactory.
15	Repairing Channarayapatna Tank, R. No. 42, Devanhalli.	Gum Nanjaiya of Channapatna, raiyat.	Work commenced about three months ago, but up to date very little has been done.
16	Repairing Heggunda Tank, R. No. 118, Nelamangala.	Shanbhog Chikramanna and Patel Timmegauda.	Unsatisfactory. Notice of cancelment of contract served.
17	Repairing Bettakote Tank, R. No. 134, Devanhalli.	Adappa and Channappa of Devanhalli, raiyats.	Most unsatisfactory. Contract will shortly have to be cancelled.
18	Repairing Bonnimangala Tank, R. No. 60, Devanhalli.	Shanbhog Puttaiya and Patel Narnappa of Bannimangala.	Unsatisfactory. Notice of cancelment of contract issued last month.
19	Restoring Sogal Inam Tank, R. No. 106, Closepet.	Venkatramaiya of Sogal village, a raiyat.	Fairly satisfactory.

No. 10208-16—J. F. 177-92, DATED, BANGALORE, 2ND JANUARY 1894.

ORDER THEREON.—Recorded. It is observed that in 7 out of 19 cases in which contracts of irrigation works were given to local men interested in them, the progress made was on the whole fair and that as to the rest, the work done was unsatisfactory.

T. ANANDA ROW,
Chief Secretary.

To—The Chief Engineer in Mysore.
The Deputy Commissioners of Districts.

Exd.—A.N,S.